



Roads of national significance



Completing the


Western Ring Route

Completing the Western Ring Route

Media Briefing
1 July 2010

Geoff Dangerfield, NZTA Chief Executive


Project Components





Building the Waterview Connection

Western Ring Route: Waterview Connection (SH16-20) - Sector Diagram & Procurement Packages (June 2010)



Note: Location of dashed boundary lines between packages are indicative only.



EPA statutory approvals – indicative timeframes

Stages	Indicative Timeframes
Lodgement with the EPA	August 2010
Public notification	September-October 2010
Close of Submissions	October-November 2010
Hearing	March-April 2011
Draft decision released	May-June 2011
Final decision released	June-July 2011



What is the estimated cost of the WRR?

\$2009 Estimate (Project Summary Statement)	Estimated Out Turn Cost (Project Summary Statement)	Revised Out Turn Cost Estimate
\$1.65 billion	\$1.94 billion	\$2.0 billion



Overall project timeline

#	WRR Construction Package	Date of Award	Status
1	SH16 Lincoln Road Interchange	Jan 2010	Detailed design by contractor underway. Statutory approval process underway. Construction start late 2010
2	SH20 Mairoro Street -Stage 1 interchange works	October 2010	Tender process commenced
3	SH20 Waterview Connection (incl tunnels) extension to SH16 at Great North Road	September 2011	Registrations of Interest to commence in July 2010.
4	SH16 Causeway widening (capacity improvements)	Early 2012	Tender process to be called following SH20 contract award
5	SH16 Te Atatu Interchange (capacity improvements)	2013	Tender process to be called following award of packages 3 and 4 above.
6	SH16 St Lukes to Great North Road (capacity improvements)	2013	Tender process to be called following award of packages 3 and 4 above.
7	SH16 Lincoln to Westgate (capacity improvements)	2018	Statutory approval process underway



Summary

- •The NZTA is calling tenders for the construction of the Waterview Connection
- •This process will run in parallel with the statutory approval process lodgement in mid August.
- •We will continue to work with the community throughout the project's lifecycle.



