



Christchurch Western Corridor

Carmen and Masham Update



HEB Construction



NZTA 63017: SH1 Yaldhurst Rd to South Island Main Trunk Railway – 4 Laning

Progress Bulletin #9 – September 2013

A quick bulletin to bring residents and businesses affected by the road works along this route up to date with what is happening and the immediate plan ahead.

Yaldhurst Rd to Buchanans Rd

Only minor works has been completed over the winter period in this section. With the warmer weather during spring we will start the next stage of the works on the west of Masham Road. This stage involves stabilising the road base material with foamed bitumen. After the stabilisation, the road base material will be sealed and temporary road markings applied. Traffic will then be shifted onto the new carriageway to allow the reconstruction of the eastern side of the road.

Buchanans Rd to Waterloo Rd

The renewal of the deep sewer main between Bella Rosa Drive and Halwyn Drive is underway and will continue for the next few months. The alignment of the sewer main is mostly within the median of the widened road.

The western side of the road through this section has also been prepared and ready to be foam bitumen stabilised. Similarly to the works north of Buchanans Rd, as soon as the weather improves, the road base material in this section will be stabilised and sealed. Traffic will then be shifted onto the new surface so that we can start the construction of the eastern half of the new road.

Waterloo to SIMT Railway

This area has been our focus over the winter period and we have made very good progress in this section. The new stormwater network between Waterloo Rd and Smarts Rd has been completed mostly during night shifts. These works were carried out between 7:30pm and 5am to minimise disruption to road users.

The construction of the new footpaths in this zone is well underway. We have completed the new kerb and channel west of Carmen Rd in August. In the next few weeks we will complete the new footpath and lay the asphalt surfacing.

The new kerb and channel east of Carmen Rd was extruded earlier this week. This will allow us to complete the surfacing to the eastern footpath and start the planting along the boundary between Waterloo and Smarts Road during September.

Regards,

All enquiries call
0800 HEB CAN
0800 432 226

Hardus Pieters
Project Manager
HEB Construction
027 2704181
hardus.pieters@heb.co.nz

HEB Construction Ltd
www.heb.co.nz

Structures • Roading • Infrastructure • Landscapes • Subdivisions • Precast