



Christchurch Western Corridor

Carmen and Masham Update



HEB Construction



NZTA 63017: SH1 Yaldhurst Rd to South Island Main Trunk Railway – 4 Laning Progress Bulletin #11 – December 2013

A quick bulletin to bring residents and businesses affected by the road works along this route up to date with what is happening and the immediate plan ahead.

Yaldhurst Rd to Buchanans Rd

The foam bitumen stabilising, chip sealing and temporary road markings are all complete on the western side of the new carriageway. The traffic has been shifted onto the new carriageway and works on the eastern side of the road are well under way.

Work on the eastern side of the road has begun with the removal of the old kerb & channel and footpaths complete and the installation of new stormwater drainage nearing completion. The kerb & channel preparation has begun and we will start laying it this month. The new street-lighting and footpath installation will follow along with the road construction.

Buchanans Rd to Waterloo Rd

Both the north and south bound traffic have been shifted onto the new carriageway to allow the reconstruction of the eastern side of the road.

The renewal of the deep sewer main has been completed. The sewer lateral renewal is progressing well and we expect this to be completed this month.

Work has begun on the eastern side of the road with the relocation of existing underground services including, telecommunications and power. This should be completed in January 2014. While we don't anticipate this work will cause any disruption to your power, water or phone lines, we will let you know if this changes.

Works on the new stormwater drainage for the eastern side of the road have begun; these works will be complete during January. When the drainage works are complete we will begin the kerb & channel and footpath preparation and finally the road surfacing.

Waterloo Rd to SIMT Railway

The footpaths are complete on both the western and eastern sides of the road.

All traffic has been moved to the eastern side of the existing carriageway and work has started on the construction of the new surface on the western side of the road. This work will continue until early next year at which point we will switch the traffic onto these new lanes to enable construction of the eastern side of the road.

Waterloo Rd and Intersection Upgrade

The footpaths are complete on Waterloo Rd on the western side of the intersection with Carmen Rd. Work on the road will begin on the eastern side of the intersection in the New Year.

Christmas Shutdown

Work on the project will cease for the year on Friday 20 December and will start in the New Year on Monday 6 January. This is a general shutdown for road contracts across the country to reduce impact on holiday traffic. On behalf of the project team, we would also like to thank you for your patience this year and wish you a Merry Christmas and a Happy New Year.

Regards,

Hardus Pieters
Project Manager
HEB Construction
027 2704181
hardus.pieters@heb.co.nz

All enquiries call
0800 HEB CAN
0800 432 226