



Christchurch Western Corridor

Carmen and Masham Update



HEB Construction



NZTA 63017: SH1 Yaldhurst Rd to South Island Main Trunk Railway – 4 Laning

Progress Bulletin #12 – February 2014

A quick bulletin to bring residents and businesses affected by the road works along this route up to date with what is happening and the immediate plan ahead.

Yaldhurst Rd to Buchanans Rd

The new kerb & channel, footpaths and road construction on the eastern side of the Carmen Road is largely complete. We have stabilised a large area of the new road with foamed bitumen and chip sealed this area. We will be moving south bound traffic onto the new section of road in early February and starting construction works on the tie-ins at both the Kintyre Drive/Masham Road intersection and Buchanans intersection.

Works at the Kintyre Drive/Masham Road intersection will be done in multiple stages to keep traffic moving. The first stage will involve reshaping the middle of Masham Road to meet the new road level. Traffic will then be moved onto this new section of road. The following stages will see the outer sections of Masham Road and also Kintyre Drive reshaped as well. There will be some minor interruption to traffic turning in and out of Kintyre Drive while this work is carried out.

The Buchanans Rd intersection will also be worked on in stages. The first stages will involve the reshaping of the outer lanes to meet the new road level. Traffic will then be moved onto the new sections of road to allow the reshaping of the inner lanes.

Median islands will be built in conjunction with the road construction and all the footpaths and landscape planting will also be finished in the next few months.

Buchanans Rd to Waterloo Rd

Stormwater drainage and relocation of the existing services are now complete through this area and we are now installing the new streetlights.

Removal of the old kerb & channel, road surface and footpaths is well underway along the eastern side of the road. We have also begun work on the new kerb & channel with the installation of the concrete beams under the commercial driveways through this area. The kerb & channel will be poured late February.

After the new kerb & channel is installed, we will construct the new footpaths and road through this area.

Waterloo Rd to SIMT Railway

Construction is well underway on the eastern side of the road. This road will be stabilised with foamed bitumen and chip sealed in early February. South bound traffic will then be moved onto this new road area to allow the installation of the median islands through this section.

Waterloo Rd and Intersection Upgrade

Stormwater drainage will be installed on the eastern side of the intersection in early February. The main pipe installation will be done during night shift to reduce traffic congestion. We apologise in advance for any disturbance this may cause. After the drainage work is complete we will begin the installation of the new kerb & channel.

Regards,

All enquiries call
0800 HEB CAN
0800 432 226

Hardus Pieters
Project Manager
HEB Construction
027 270 4181
hardus.pieters@heb.co.nz