

**NOTES:**

- A** - Completed and open Expressway
- B** - Completed and open round-a-bout connecting Peka Peka Road with old SH1
- C** - Final tie-in to State Highway One completed under discrete TM moving lanes around work zone
- D** - Construction of new road/intersection layout to Hadfield Road
- E** - Construction of final road layout from Southern round-a-bout to Hadfield Road refer to drawing M2PP-AEE-DWG-CV-CM-325 for the tie-in to the southern round-a-bout

**DETAILS:**

- All site access off State Highway One from either Site "C" or the Southern Round-A-Bout
- All signage to Level Two CoPTTM requirements

**FOR TOC**  
**NOT FOR CONSTRUCTION**

No.	Revision	By	Chk	Chk.V	Appd	Date
A	TRAFFIC STAGING FOR TOC PHASE	BB				16-05-13
0	TRAFFIC STAGING FOR CONSENTING	NRN				15-03-12

Original Scale (A1)	Design Drawn	BB	16-05-13	Approved For Construction*
Reduced Scale (A3)	Design Verifier			Date
	Dwg Check			

\* Refer to Revision 1 for Original Signature

Project: SH1 MACKAYS TO PEKA PEKA EXPRESSWAY  
RP 1012/0.00 TO 1023/5.00

Title: PEKA PEKA RD INTERCHANGE STAGE 3

Drawing No:	CV-CM-329	Rev:	0
-------------	-----------	------	---

Appendix B

# Independent Review Comments

**INDEPENDENT REVIEW OF CONSTRUCTION TRAFFIC MANAGEMENT PLAN**

Independently Reviewed by: Tim Kelly  
 Date of Independent Review: April 2013  
 Signature of Independent Reviewer:

*Tim Kelly*

Signature of Reviewer: David Rubery




Condition Reference	Section	Complies?	Independent Reviewer's comment	Page/paragraph/section reference within Management Plan	Reviewer Response
DC.16A	a)	Yes	A general set of mitigation measures is identified which controls the extent of disruption upon all road users, including pedestrians and cyclists.	Table 2.2, Pg 16	add comment referencing installation of signage in advance of shoulder closure.
	b)	Yes	Measures at specific locations will be identified by SSTMPs as/when required.		Identify local road delay triggers on local travel routes progressively based on construction programme
	c)	Yes	A general 2 minute delay threshold is identified for local roads. For specific location, delay modelling will be presented in SSTMPs to indicate likely levels of delay and mitigation measures. A programme of journey time monitoring is proposed.		
	d)	Yes	The condition is worded in relation to 'local' roads only. Clarification is required regarding the applicability of this threshold to the existing SH1.		SSTPPs will refer to delay threshold surveys for current baseline, and delay modelling to indicate levels of delay and mitigation measures
DC. 17	a)	Yes	A general set of mitigation measures is identified which controls the extent of disruption upon all road users, including pedestrians and cyclists.		
	b)	Yes	Measures at specific locations will be identified by SSTMPs as/when required.		Provide SSTMP Template in Appendix D
	c)	Yes	A general 2 minute delay threshold is identified for local roads. For specific location, delay modelling will be presented in SSTMPs to indicate likely levels of delay and mitigation measures. A programme of journey time monitoring is proposed.		
DC.17A	a)	Yes	CTMP confirms these SSTMP approval processes.		
	b)	Yes	CTMP confirms these requirements.		
	c)	Yes	The CTMP confirms a requirement for receipt of this written confirmation.		
DC. 17B	a)	Yes	CTMP specifies these stakeholders to be consulted.		
	b)	Yes	CTMP confirms requirement to include responses in the relevant SSTMPs.		
DC. 18		Yes	CTMP confirms consistency with COPTM and application of the EED process where appropriate.		
DC. 19		Yes			
DC. 20		Yes	CTMP specifies random audits every 2 months.		Amend independent party to be suitably qualified.
DC. 21	a)	Yes	CTMP confirms that pre-construction condition surveys will be undertaken.		Programme for staged pre construction condition surveys agreed with KCDC. CMP includes hold points in quality plan for completion of the surveys. Specific local roading sections have been assessed for maintenance costs for inclusion in TOC.
	b)	Yes	Confirmed by CTMP.		
	c)	??	CTMP 3.2.2(f) states that all damage will be identified and repaired as soon as practicable, arranged by the M2PP Alliance Project Team. This implies but does not actually state that this will be at the expense of the Requiring Authority (it is possible that KCDC may wish to undertake the work, funded by the RA)		Agreed that the cost of the remedial works would be funded by the RA, and physical work done by the KCDC Maintenance contractor.
DC. 22		Yes	Confirmed by CTMP.		Agreed that the cost of the remedial works would be funded by the RA, and physical work done by the KCDC Maintenance contractor.
DC. 23	a)	Yes	Confirmed by CTMP.		
	b)	??	CTMP 3.2.2(f) states that regular inspections will be undertaken to ensure any damage arising from construction activity is identified and repaired as soon as practicable. This implies but does not actually state that this will be at the expense of the Requiring Authority (it is possible that KCDC may wish to undertake the work, funded by the RA)		Agreed that the cost of the remedial works would be funded by the RA, and physical work done by the KCDC Maintenance contractor.
	c)	Yes	Confirmed by CTMP.		
DC.24		Yes	Confirmed by CTMP.		

Appendix C

## KCDC Review Comments

REVIEW OF CONSTRUCTION TRAFFIC MANAGEMENT PLAN  
Reviewed and Input by: KCDC John Perkins for Roothing Asset Manager  
Date of Review: 4th May 2013

Signature of KCDC Reviewer                      John Perkins


Signature of Reviewer                              David Rubery

Condition Reference and Section	Section	KCDC comment Comments 23rd April 2013	KCDC Additional Comments 4th May 2013	Page/paragraph/section reference within Management Plan	Response to Reviews dated 23 April & 4 May 2013- by David Rubery
DC.7	b) iv)		Input given 23 April 2013		This relates to " b) The following management plans must be submitted to the Manager for certification: iv) Construction Traffic Management Plan and any Site Specific Construction Traffic Management Plan" The CTPM commits to this.
DC.7A c), d)	c) and d)		Include in the "Designation Conditions and Quick reference Guide to Conditions " Also Comment - SSTMP is a living document and needs to be react to changes as they arise	3.1.3, Pg21	Included in section 3.1.3 Approval Process for SSTMPs.
DC.9			Comment - SSTMP is a living document and needs to be react to changes as they arise	3.1.3, pg22	Included in Approval Process
DC.10C	c)		Include in the "Designation Conditions and Quick reference Guide to Conditions . Register of changes in SSTMP . Notification of changes to the programme. Good communication / management and prompt advise of any changes to the programme will ensure a best delivery of the works	3.1.3 pg23	Included in Approval Process
DC.12 a) DC.13 d) i)			Include in the "Designation Conditions and Quick reference Guide to Conditions. The Stakeholder and Communication Management Plan (SCMP) should be referenced in the CTMP and SSTMP. Include hold points in SSTMP to ensure that communication issues relating to traffic management are addressed	3.2 pg24	added to SSTMP Development
DC.14	d)		Include in the "Designation Conditions and Quick reference Guide to Conditions. Comment - Complaints Register (CR). Management of complaints relating to traffic issues is referenced to the register in the CTMP Consider also including a template form in the SSTMP to ensure all information is recorded for transfer into the CR	3.6	Ammended in Complaints
DC.16A	a)	Mitigation measures in Table 2.2 control the extent of impact from Traffic control activities.	Note added - done	Table 2.2, Pg 16	add comment referencing installation of signage in advance of shoulder closure.
	b)	Measures would be identified by SSTMPs progressively. Local road monitoring would need to be carried out progressively to identify any changes from existing baseline journey time. KCDC propose to upgrade section of Kapiti Road from Te Roto Drive and Milne during 2013/14 prior to Kapiti Road Interchange	Base journey time information will be measured and audits undertaken The 2 minute delay trigger is included in the CTMP however its not clear how responsive the RA will be. Triggers and rectification measure need to be included in the SSTMP.	3.3.2	Identify local road delay triggers on local travel routes progressively based on construction programme. Specific requirement included in SSTMP to track rectification measures from delay measures.
	c)	Confirmed by CTMP.	Comment -Referenced in SSTMP's		
	d)i)	Delay thresholds are inclusive of baseline delays from monitoring of current travel times.	note - 5 minute maximum time for bridge structural components		SSTMPs will refer to delay threshold surveys for current baseline, and delay modelling to indicate levels of delay and mitigation
	d) ii)		Emergency action plans template could be included in the SSTMP	3.2.2. l)	Emergency Management Plan template to be appended to SSTMP Template

DC. 17	a)	CTMP outlines proposed procedures, requirements and standards necessary for managing traffic effects of	add word suit to "qualified independent engineer"	3.1.3	Ammended
	b)	CTMP confirms these requirements.	mitigation measure for all transport modes to be included in SSTMP's	3.1.2	SSTMPs document outline references this requirement
	c)	CTMP confirms these requirements. KCDC Certifies the CTMP	Certification by he KCDC Manager should not transfer the project risks from RA .		noted
DC.17A	a)	CTMP confirms these requirements.	Add area for Manager to sign the SSTMP		SSTMP Templates will be edited to be specific for KCDC Sign off.
	b)	CTMP confirms these requirements. SSTMP Template should be appended for reference.	Estimated delays in minutes should be given in the SSTMP		Provide SSTMP Template in Appendix D. SSTMPs describe measures to manage the traffic effects within or not exceeding the delays in DC16.
	c)	CTMP confirms these requirements. KCDC Certifies the CTMP			
DC. 17B	a)	CTMP specifies these stakeholders to be consulted.	Generic Stakeholder consultation list could be added to the SSTMP - reference to SCMP		SSTMPs will detail stakeholder consultation, and reference specific stakeholders outlined in 3.1.1 if relevent to the location.
	b)	CTMP confirms requirement to include responses in the relevant SSTMPs.			
DC. 18		CTMP confirms consistency with COPTM and application of the EED process where appropriate.	Process and triggers for requesting EED should be included in the SSTMP	3.2	reference added to section 3.2 SSTMP development for Engineering exception decisions
DC. 19					
DC. 20		The Independent party appointed by the Requiring authority should be suitably qualified. CTMP requires 2 monthly audits.	Appendix B has not been supplied - Reviewer requested that this needs to be submitted for comment		Amend independent party to be suitably qualified. Independent review submitted to KCDC
DC. 21	a)	CTMP confirms that pre-construction condition surveys will be undertaken. Joint Surveys to be carried out progressively in line with construction programme. Construction Management Plan requires hold points in Quality plan to reference requirement for preconstruction condition surveys for specific local roads as programme progresses.	Concur with Response to review dated 23rd April 2013		Programme for staged pre construction condition surveys agreed with KCDC. CMP includes hold points in quality plan for completion of the surveys. Specific local roading sections have been assessed for maintenance costs for inclusion in TOC.
	b)	Confirmed by CTMP.			
	c)	The local roading network under the control of KCDC which sits outside the Construction designation will be maintained by KCDC via its maintenance contractor. The repair of any damage resulting from the impacts of the construction	Concur with Response to review dated 23rd April 2013		Agreed that the cost of the remedial works would be funded by the RA, and physical work done by the KCDC Maintenance contractor.
DC. 22		The repair of any damage resulting from the impacts of the construction activities will be funded by the RA	Concur with Response to review dated 23rd April 2013		Agreed that the cost of the remedial works would be funded by the RA, and physical work done by the KCDC Maintenance contractor.
DC. 23	a)	Confirmed by CTMP.			
	b)	The maintenance and costs of the roading carriageway and associated road components within the footprint of the construction designation will the RA responsibility. These sections will be progressively handed over to the RA and removed from the KCDC Maintenance contractor.			These sections have been identified, schedules and costed for the TOC.
	c)	Confirmed by CTMP.			
DC.24		Confirmed by CTMP.	The intersection treatment needs to be addressed in the NIP		Noted

## GENERAL COMMENTS

		SSTMP Structure. A reference to any specific conditions from other plans which relate to traffic management, such as Environmental Management Plan in regard to wheel washers, noise control and covered loads		Section 3.2.1	Cross reference any relevant provisions in other plans.
Programme		A draft construction programme with reference to staging plans would allow better intpretation of construction sequence and staging.			Include draft Programme and construction methodology statement which references the Traffic management staging plans.
Management structure		No detail on proposed TM personnel. Agreed that as project is not approved for construction, this information will follow in further updates and SSTMPs.	SSTMP does include a list which identifies the varies roles. However a organisation structure showing lines of responsibilities would confirm the management structure		Noted.
Local Conditions		National Code of Practice for Grades Access to Transport Corridors. KCDC Local Conditions Version 3, Revision April 2012. Restrictions on time of work on specific roads. " lane closure and disruptions are not permitted between 7.30am to 9am and 4pm to 6pm Monday to Saturday. At other times between 6am and 7pm Monday to Saturday, a minimum of one lane each way shall be maintained." Road sections to be applied. Te Moana, Kapiti, Raumatī, Ihakara, Poplar. Entire lengths.	Full compliance required has been added to the CTMP -done		Add into CTPM as requirement to be meet in SSTMPs.

Design Of detours		<i>The design of detours needs to conform to AUSTRROADS standard. A post construction Road safety audit is required for all long term detours. The design standards need to be agreed with the RCA. Design information which include pavement and drainage designs need to be submitted to the RCA for approval</i>	Not shown		Detail of detours in SSTMPs
Response Times		<i>All complaints need to be recorded and dealt to within the same time frames as defined in KCDC maintenance contract.</i>			The Complaints register will be aligned with the KCDC Requirement on their network
Risk Assessment		<i>The RA need to carry out a risk assessment to assess all risks associated with construction traffic movements and construction worksites</i>			Noted
Traffic Staging Plans		<i>To be included in SSTMP</i>			Included in Appendix A
Vehicle Movement Plans		<i>Th RA needs to prepare VMP's to ensure safe movements to onto and away from the construction site</i>			This would be a SSTMP for specific site entrance/Exit points
		<i>The VMP needs to be included in the site specific inductions.</i>			inductions.
Project Quality Plan		<i>The standard of works needs to be reference to the PMP</i>			Not relevent to CTMP
Qualifications and Experience		<i>The SSTMP needs to identify the personnel and their qualifications and experience for the various activities</i>			Noted
		<i>Responsibilities need to be defined</i>			Noted
Detour Removal		<i>The SSTMP needs to address the removal of temporary detours</i>			Noted
Speed Control		<i>The inclusion of radar activated speed signs should be considered and included in the SSTMP</i>			Noted
Project notice Boards		<i>Need to be supplied which include contact detail and a 0800 number</i>			Project Requirement
Safety Vests		<i>Logos need to be included</i>			Noted
Street Lighting		<i>The current lighting levels need to be complied with</i>			SSTMP detail
Southern Zone		<i>Chainage missing</i>	done	page 3	Actioned
RCA		<i>Defining boundaries for each RCA</i>			SSTMP detail
Definition		<i>Include definitions in the CTMP e.g the Manager</i>			Manager is authroised qualified Manager from KCDC for certification of SSTMPs as per COPTTM
Trip Generation		<i>The SSTMP needs to include the estimated trips for construction traffic</i>			Construction methodolgy drives the traffic loadings. The DC control the traffic effects and mitigation.
Complaints		<i>Complaints response to complainant within 10working days of receiving the complaint Seem's long</i>		3.6	Under review.

Appendix D

# SSTMP Template



RCA consent (eg CAR/WAP) and/or  
RCA contract reference

**TRAFFIC MANAGEMENT PLAN (TMP) – FULL FORM**

Use this form for complex activities. Refer to the NZ Transport Agency's Traffic control devices manual, part 8 Code of practice for temporary traffic management (CoPTTM), section E, appendix A for a guide on how to complete each field.

Organisations /TMP reference	TMP reference:	Contractor:	Principal (Client):					
	RCA:							
Location details and road characteristics	Road names and suburb		House no./RPs (from and to)	Road level	Permanent speed			
Traffic details (main route)	AADT		Peak flows					
Description of work activity								
Planned work programme								
Start date		Time		End date		Time		
Consider significant stages, for example:	<ul style="list-style-type: none"> <li>road closures</li> <li>detours</li> <li>no activity periods.</li> </ul>							
Alternative dates if activity delayed								
Road aspects affected (delete either Yes or No to show which aspects are affected)								
Pedestrians affected?	Yes	No	Property access affected?	Yes	No	Traffic lanes affected?	Yes	No
Cyclists affected?	Yes	No	Restricted parking affected?	Yes	No	Delays or queuing likely?	Yes	No

RCA consent (eg CAR/WAP) and/or RCA contract reference	
--	--

<b>Proposed traffic management methods</b>
--

<b>Installation</b> <i>(includes parking of plant and materials storage)</i>	
<b>Attended (day)</b>	
<b>Attended (night)</b>	
<b>Unattended (day)</b>	
<b>Unattended (night)</b>	
<b>Detour route</b>	
	<p>Does detour route go into another RCA's roading network?    Yes    No <i>(delete either Yes or No)</i></p> <p><i>If Yes, has confirmation of acceptance been requested from that RCA?</i>    Yes    No <i>(delete either Yes or No)</i></p> <p><b>Note:</b> Confirmation of acceptance from affected RCA must be submitted prior to occupying the site.</p>
<b>Removal</b>	

RCA consent (eg CAR/WAP) and/or RCA contract reference	
--	--

**Proposed TSLs** (see *TSL decision matrix for guidance*)

	<b>TSL details as required</b> Approval of Temporary Speed Limits (TSL) are in terms of Section 5 of Land Transport Rule: Setting of Speed Limits 2003, Rule 54001 (List speed, length and location)	<b>Times</b> (From and to)	<b>Dates</b> (Start and finish)	<b>Diagram ref. no.s</b> (Layout drawings or traffic management diagrams)
<b>Attended day/night</b>	A temporary maximum speed limit of      km/h is hereby fixed for motor vehicles travelling over the length of      m situated between      (House no./RP) and (House no./RP) on      (street or road name)			
<b>Unattended day/night</b>	A temporary maximum speed limit of      km/h is hereby fixed for motor vehicles travelling over the length of      m situated between      (House no./RP) and (House no./RP) on      (street or road name)			

**Positive traffic management measures**

--

**Contingency plans**

<p><b>Generic contingencies for:</b></p> <ul style="list-style-type: none"> <li>major incidents</li> <li>incidents</li> <li>pre planned detours.</li> </ul> <p><i>Remove any options which do not apply to your job</i></p>	<p><b>Major Incident</b></p> <p>A major incident is described as:</p> <ul style="list-style-type: none"> <li>Fatality or serious injury - real or potential</li> <li>Significant property damage, or</li> <li>Emergency services (police, fire, etc) require access or control of the site.</li> </ul>	<p><b>Actions</b></p> <p>The STMS must immediately conduct the following:</p> <ul style="list-style-type: none"> <li>stop all activity and traffic movement</li> <li>secure the site to prevent (further) injury or damage</li> <li>contact the appropriate emergency authorities</li> <li>render first aid if competent and able to do so</li> <li>notify the RCA representative and / or the engineer</li> <li>under the guidance of the officer in charge of the site, reduce effects of TTM on the road or remove the activity if safe to do so</li> <li>re-establish TTM and traffic movements when advised by emergency authorities that it is safe to do so.</li> </ul>
---	--	--

RCA consent (eg CAR/WAP) and/or RCA contract reference		
	<p><b>Incident</b></p> <p>An incident is described as:</p> <ul style="list-style-type: none"> <li>• excessive delays - real or potential</li> <li>• minor or non-inquiry accident that has the potential to affect traffic flow</li> <li>• structural failure of the road.</li> </ul>	<p><b>Actions</b></p> <p>The STMS must immediately conduct the following:</p> <ul style="list-style-type: none"> <li>• stop all activity and traffic movement if required</li> <li>• secure the site to prevent the prospect of injury or further damage</li> <li>• notify the RCA representative and / or the engineer</li> <li>• STMS to implement a plan to safely remove TTM and to establish normal traffic flow if safe to do so</li> <li>• re-establish TTM and traffic movements when it is safe to do so and when traffic volumes have reduced.</li> </ul>
	<p><b>Detour</b></p> <p>If because of the on-site activity it will not be possible to remove or reduce the effects of TTM once it is established a detour route must be designed. This is likely for:</p> <ul style="list-style-type: none"> <li>• excessive delays when using an alternating flow design for TTM</li> <li>• redirecting one direction of flow and / or</li> <li>• total road closure and redirection of traffic until such time that traffic volumes reduce and tailbacks have been cleared.</li> </ul> <p>The risks in the type of work being undertaken, the risks inherent in the detour, the probable duration of closure and availability and suitability of detour routes need to be considered.</p> <p>The detour and route must be designed including:</p> <ul style="list-style-type: none"> <li>• pre- approval from the RCA's whose roads will be used or affected by the detour route</li> <li>• ensure that TTM equipment for the detour - signs etc are on site and pre-installed.</li> </ul>	<p><b>Actions</b></p> <p>When it is necessary to implement the pre-planned detour the STMS must immediately undertake the following:</p> <ul style="list-style-type: none"> <li>• Notify the RCA and / or the engineer when the detour is to be established</li> <li>• Drive through the detour in both directions to check that it is stable and safe</li> <li>• Remove the detour as soon as it practicable and safe to do so and the traffic volumes have reduced and tailbacks have cleared</li> <li>• Notify the RCA and / or the engineer when the detour has been disestablished and normal traffic flows have resumed.</li> </ul>
	<p><b>Note also the requirements for no interference at an accident scene:</b></p> <p>In the event of an accident involving serious harm the STMS must ensure that nothing, including TTM equipment, is removed or disturbed and any wreckage article or thing must not be disturbed or interfered with, except to:</p> <ul style="list-style-type: none"> <li>• save a life of, prevent harm to or relieve the suffering of any person, or</li> <li>• to maintain the access of the general public to an essential service or utility, or</li> <li>• to prevent serious damage to or serious loss of property.</li> </ul>	
<p><b>Other contingencies to be identified by the applicant</b> <i>(i.e. steel plates to quickly cover excavations)</i></p>		

RCA consent (eg CAR/WAP) and/or RCA contract reference	
--	--

**Authorisations**

Parking restriction(s) alteration authority	Will controlled street parking be affected?	Yes No	Has approval been granted?	Yes No
Authorisation to work at permanent traffic signal sites	Will portable traffic signals be used or permanent traffic signals be changed?	Yes No	Has approval been granted?	Yes No
Road closure authorisation(s)	Will full carriageway closure continue for more than 5 minutes (or other RCA stipulated time)?	Yes No	Has approval been granted?	Yes No
Bus stop relocation(s) – closure(s)	Will bus stop(s) be obstructed by the activity?	Yes No	Has approval been granted?	Yes No
Authorisation to use portable traffic signals	Make, model and description/number			
	NZTA compliant?	Yes No	<i>(delete either Yes or No)</i>	

**EED**

Is an EED applicable?	Yes No <i>(delete either Yes or No)</i>	EED attached?	Yes
-----------------------	--	---------------	-----

**Delay calculations/trial plan to determine potential extent of delays**

--

**Public notification plan**

--

Public notification plan attached?	Yes No <i>(delete either Yes or No)</i>
------------------------------------	---

**On-site monitoring plan**

Attended <i>(day and/or night)</i>	
Unattended <i>(day and/or night)</i>	

RCA consent (eg CAR/WAP) and/or  
RCA contract reference

Method for recording daily site TTM activity (*eg CoPTTM on-site record*)

Site safety measures

Other information

Site specific layout diagrams

Number	Title

RCA consent (eg CAR/WAP) and/or RCA contract reference	
--	--

Contact details						
	Name	24/7 contact number	CoPTTM ID	Qualification	Expiry date	
Principal						
TMC						
Engineers' representative						
Contractor						
STMS						
TC						
Others as required						
TMP preparation						
Preparation						
	<i>Name (STMS qualified)</i>	<i>Date</i>	<i>Signature</i>	<i>ID no.</i>	<i>Qualification</i>	<i>Expiry date</i>
This TMP meets CoPTTM requirements				Number of diagrams attached		
TMP returned for correction <i>(if required)</i>						
	<i>Name</i>	<i>Date</i>	<i>Signature</i>	<i>ID no.</i>	<i>Qualification</i>	<i>Expiry date</i>

RCA consent (eg CAR/WAP) and/or  
RCA contract reference

--

**Engineer/TMC to complete following section when approval or acceptance required**

Approved by TMC/engineer <i>(delete one)</i>						
	<i>Name</i>	<i>Date</i>	<i>Signature</i>	<i>ID no.</i>	<i>Qualification</i>	<i>Expiry date</i>
Acceptance by TMC <i>(if required)</i>						
	<i>Name</i>	<i>Date</i>	<i>Signature</i>	<i>ID no.</i>	<i>Qualification</i>	<i>Expiry date</i>

**Qualifier for engineer or TMC approval**

Approval of this TMP authorises the use of any regulatory signs included in the TMP or attached traffic management diagrams.

This TMP is approved on the following basis:

1. To the best of the approving engineer's/TMC's judgment this TMP conforms to the requirements of CoPTTM.
2. This plan is approved on the basis that the activity, the location and the road environment have been correctly represented by the applicant. Any inaccuracy in the portrayal of this information is the responsibility of the applicant.
3. The STMS for the activity is reminded that it is the STMS's duty to postpone, cancel or modify operations due to the adverse traffic, weather or other conditions that affect the safety of this site.

**Notification to TMC prior to occupying worksite/Notification completed**

Type of notification to TMC required		Notification completed	Date	<input style="width: 150px; height: 20px;" type="text"/>
			Time	<input style="width: 150px; height: 20px;" type="text"/>



RCA consent (eg CAR/WAP) and/or  
RCA contract reference

## TRAFFIC MANAGEMENT PLAN (TMP) – SHORT FORM

Complete **short form** if simple activity and RCA permits. Refer to the NZ Transport Agency's Traffic control devices manual, part 8 Code of practice for temporary traffic management (CoPTTM), section E, appendix A for a guide on how to complete each field.

Organisations/ TMP reference	TMP reference:	Contractor:	Principal (Client):					
			RCA:					
Location details and road characteristics	Road names and suburb		House no. / RPs (From and to)	Road level	Permanent speed	AADT/Peak flows		
Description of work activity								
Planned work programme								
	Start date		Time		End date	Time		
Consider significant stages, for example:	<ul style="list-style-type: none"> <li>road closures</li> <li>detours</li> <li>no activity periods.</li> </ul>							
Alternative dates if activity delayed								
Road aspects affected (delete either Yes or No to show which aspects are affected)								
Pedestrians affected?	Yes	No	Property access affected?	Yes	No	Traffic lanes affected?	Yes	No
Cyclists affected?	Yes	No	Restricted parking affected?	Yes	No	Delays or queuing likely?	Yes	No
TSL/ Diagram (see TSL decision matrix for guidance)	TSL details as required Approval of Temporary Speed Limits (TSL) are in terms of Section 5 of Land Transport Rule: Setting of Speed Limits 2003, Rule 54001 (List speed, length and location)			Times (From and to)	Dates (Start and finish)	Diagram ref. no.s (Layout drawings or TMDs)		
Attended day/ night	A temporary maximum speed limit of      km/h is hereby fixed for motor vehicles travelling over the length of      m situated between (House no./RP) and      (House no./RP) on (street or road name)							
Unattended day/ night	A temporary maximum speed limit of      km/h is hereby fixed for motor vehicles travelling over the length of      m situated between (House no./RP) and      (House no./RP) on (street or road name)							

RCA consent (eg CAR/WAP) and/or RCA contract reference	
--	--

<b>Contingency plan</b>		
-------------------------	--	--

If long queues form or delays exceed 5mins (or any other period required by RCA), site to be disestablished or additional lanes made available.	Adjust TMD to suit unforeseen circumstances (eg weather or site overlaps with another work site).	Emergency services will be accommodated and access provided through the site as required.
---	---	---

Add additional contingencies:

<b>Contact details</b>					
------------------------	--	--	--	--	--

	Name	24/7 contact number	CoPTTM ID	Qualification	Expiry date
Principal					
TMC					
Engineers' representative					
Contractor					
STMS					
TC					
Others as required					

<b>TMP preparation (or approval if STMS delegated authority to approve TMPs)</b> <i>Delete the option that does not apply (either prepared or approved)</i>						
--	--	--	--	--	--	--

Prepared / Approved						
	<i>Name</i>	<i>Date</i>	<i>Signature</i>	<i>ID no.</i>	<i>Qualification</i>	<i>Expiry date</i>

This TMP meets CoPTTM requirements	Number of diagrams attached
------------------------------------	-----------------------------

TMP returned for correction						
	<i>Name</i>	<i>Date</i>	<i>Signature</i>	<i>ID no.</i>	<i>Qualification</i>	<i>Expiry date</i>

<b>Engineer/TMC to complete following section when approval or acceptance required</b>						
--	--	--	--	--	--	--

Approved by TMC or engineer (delete one)						
	<i>Name</i>	<i>Date</i>	<i>Signature</i>	<i>ID no.</i>	<i>Qualification</i>	<i>Expiry date</i>

Acceptance by TMC (if required)						
	<i>Name</i>	<i>Date</i>	<i>Signature</i>	<i>ID no.</i>	<i>Qualification</i>	<i>Expiry date</i>

<b>Qualifier for engineer or TMC approval</b>						
---	--	--	--	--	--	--

Approval of this TMP authorises the use of any regulatory signs included in the TMP or attached traffic management diagrams. This TMP is approved on the following basis:

- To the best of the approving engineer's/TMC's judgment this TMP conforms to the requirements of CoPTTM.
- This plan is approved on the basis that the activity, the location and the road environment have been correctly represented by the applicant. Any inaccuracy in the portrayal of this information is the responsibility of the applicant.
- The STMS for the activity is reminded that it is the STMS's duty to postpone, cancel or modify operations due to the adverse traffic, weather or other conditions that affect the safety of this site.