



Johns Road Upgrade: The Groynes to Sawyers Arms Road

part of the Western Corridor



now
part of



Progress Bulletin 10 – April 2017.

Welcome to our latest bulletin – packed with news, updates and our plans for the next few months. We issue these bulletins every three months or prior to a major change.

What's happened since the last newsletter

Since the last newsletter in December 2016 we have been busy tidying up the site and completing the northbound final surfacing. Most of the northbound lanes have now been asphalted and the aim is to complete the northbound lanes of the Clearwater Roundabout this month, weather permitting.



Above: Freshly laid epoxy modified asphalt, south of Clearwater Roundabout.

The Groynes to Clearwater Avenue.

This section is now complete, except for the final asphalt surfacing at the Clearwater roundabout, which is programmed to be completed this month, weather permitting.



Above: New Clearwater Avenue splitter island

Gardiners Road to Sawyers Arms Road, including Wilkinsons Road service lane and roundabout.

We have almost completed construction on the additional section of shared path between Clearwater and Gardiners Road on the southbound side of the highway. Once complete pedestrians and cyclists will be able to access the shared path from the crossing points at the Clearwater roundabout and Gardiners Road to travel in either direction.



Above: Clearwater to Gardiners Road shared path extension

What's next?

The final asphaltting of the northbound lanes is almost finished. The remaining section at the Clearwater roundabout will be done this month depending on weather. The southbound lanes are programmed to be asphalted after the winter period (September – October) this year. The site will be monitored during winter.

Regards, Chris Hasler
Stakeholder Liaison Manager

Ph. 027 886 4483

chris.hasler@downer.co.nz