



Mt Iron roundabout



Excavating the Luggate lane of new roundabout

If you've driven through the nearly completed roundabout, you'll know how much easier it is to travel through this busy SH6/SH84 intersection.

Nearing the end

The finish line is in sight for the NZ Transport Agency Waka Kotahi's Fulton Hogan team working on the new Mt Iron roundabout, at the entrance to Wānaka, near Albert Town.

The last major detour for the project has involved closing the westbound lane of SH6 into Wānaka, allowing crews to focus on completing the final leg of this crucial safety project. All the other sections of the roundabout, including driving from Wānaka to Luggate, are unaffected by this detour.

This detour that started on 19 February continues until Friday 22 March. Two lanes are opening temporarily for the Wānaka Show weekend (8-10 March) and then will be fully open in time for Easter's Warbirds over Wānaka Air Show.

In the coming weeks


The next few weeks will see a continuation of construction work, culminating in the sealing of the two Luggate lanes of SH6.

Then we'll be putting the finishing touches to landscaping and drainage on the road shoulders. We expect the roundabout will be completed by the end of April 2024.

For more information

NZTA Mount Iron roundabout: email questions to mountironupgrade@nzta.govt.nz or visit our website nzta.govt.nz/projects/mt-iron-roundabout

Turn the page for updates on QLDC Ballantyne Road Roundabout project.



Reinforcing the base soil before new road construction starts on inbound Luggate leg