RM TMP 05 Intersection Marking – 4 way, 1st and 2nd Phases _____

TRAFFIC MANAGEMENT PLAN

RM 05 Intersection Marking - 4 way, 1st and 2nd Phases

Traffic Management					
Plan Reference	For Office Use Only				
	Contractor	Client			
Organisation	Insert Contractor Name	Insert Client Name			
Contract Name/Number	Insert Contract Name	RCA Consent Reference Insert Where Required.			
	Road Name(s)	Road Level (LV, 1, 2, 3) Speed From RP Insert R.P			
Location	Insert Road Name	Level 1 Speed Limit To RP Insert R.P			
Description of Activity	This is a static operation using temporary larges and a delineated work area for marking or remarking a 4 way multiple large intersection. This will be done in 2 phases: • Phase one - marking the left hand lane • Phase two - marking the right hand lane. Note: only one intersection lego marked at a time.				
Work Programme	Phase two - marking the right hand lane. Note: only one intersection leg marked at a time. Insert Work Programme Insert proposed or restricted hours of work AADT Peak Hour Flow Insert AADT ex RCA Insert Peak Hour Flows ex RCA				
Proposed/ Restricted Work Hours	Insert proposed or restricted hours of work				
Traffic Details	Insert AADT ex RCA	Peak Hour Flow Insert Peak Hour Flows ex RCA			
	1	1			



_____ RM TMP 05 Intersection Marking – 4 way, 1st and 2nd Phases _____

	Active:					
Proposed Traffic Management Method	Equipment: Advance Warning signs - Static TW1.4 "Road Marking" sign. Direction and Protection signs - RG17 "Keep Left" signs on temporary lanes. Works End signs - Static TW16 "Works End" signs on all site exits. TSL Signs - use if lane widths are narrowed below minimum for posted speed. Delineation 900mm cones are used for workplace delineation. 450mm cones may be used to protect wet markings. Note: TTM for each phase is installed on all approaches prior to the marking commencing. • Motorists are "channelled" around the worksite, making the best use of available carriageway. • The coned work area is expanded out to give a 1m safety zone while marking is undertaken. The cones are then moved back to generate the maximum lane width until the material is dry or set. Method: • TTM signs vehicles travel with the flow of traffic. • Set out advance warning (and TSL if required) and works end signs. Phase one • Establish temporary lanes using 900mm high cones with RG17 arrows to direct traffic (see diagram phase one). • Lane width to be appropriate for posted speed or TSL. • Mark protected intersection markings. Phase two • Establish temporary lanes using 900mm high cones with RG17 arrows to direct traffic (see diagram phase two). • Lane width to be appropriate for posted speed or TSL. • Mark protected intersection markings. Removal • Removal of TTM equipment will follow the normal pattern of cones then signs. Unattended: N/A Night: As per "Active" above.					
Proposed Speed Restrictions	Appropriate TSL for lane width.					
Positive Traffic Management Measures	N/A					



_____ RM TMP 05 Intersection Marking – 4 way, 1st and 2nd Phases _____

Contingency Plans	In the event of a "Major Incident" (Fatality, serious harm injury [real or potential] or significant property damage): • The site will be secured to prevent the prospect of further injury or damage • The emergency services will be notified • The Engineer / RCA will be notified. In the event of an "Incident" (Non injury accident or structural failure of the road): • The site will be secured to prevent the prospect of further injury or damage • The Engineer / RCA will be notified. In the event of "Significant delays" to road users, (10 or more vehicles) the activity will be halted and equipment removed from the "live lane". The activity will only recommence when traffic volumes are at a level to reduce road users delays.				
Public Notification	N/A				
Personal Safety	All staff will operate in terms of this approved Traffic Management Plan, the intent of the NZTA CoPTTM and the Company's Health and Safety Management Plan for this type of operation.				
On-Site Monitoring	All sites will be continuously monitored by the site STMS, site TC, site supervisor and / or other staff involved in the process and as dictated by the traffic volumes, weather conditions, etc.				
Other Information (eg. delay calcs, EED issues, temporary speed issues, etc)	N/A				
Layout Diagrams	See attached diagrams at back of this TMP.				
EED Applicable?	No	Attached No			
	Name (STMS): Insert details	Phone (24 hours)			
Traffic Controllers	Cert No: Insert details	Insert details			
	Name (TC) Insert details	Phone (24 hours)			
	Cert No: Insert details	Insert details			
TMP prepared accurately to	Contractor/Applicant Insert details	Date			
represent site conditions and submitted by	Cert No: Insert details	Insert details			




BEST PRACTICE TTM FOR ROAD MARKING ACTIVITIES

_____ RM TMP 05 Intersection Marking – 4 way, 1st and 2nd Phases _____

	Engineer In	sert details		Date			
Doguinos	Engineer m	seri details		Date			
Requires Amendment				Insert details			
	Cert No: Ins	sert details		msert details			
This TMP is Approved on the Following Basis							
1. To the best of the approving Engineer's judgment this TMP conforms to the requirements of the NZTA CoPTTM.							
2. This plan is approved on the basis that the <i>activity, the location and the road environment have been correctly represented by the applicant.</i> Any inaccuracy in the portrayal of this information is the responsibility of the applicant. The STMS for the activity is reminded that it is the STMS's duty to "Postpone, cancel or modify operations due to the adverse traffic, weather or other conditions that affect the safety of this site" (reference A4.5).							
Approving Engineer:(Name and Certificate Number)							
(Signature)							
	TMC:	Insert details	Date: Insert details				
Acceptance by TMC	Cert No:	Insert details					
	Signature:						



LEVEL 1 - TWO LANE - TWO WAY ROAD INTERSECTION MARKING FIRST PHASE





LEVEL 1 - TWO LANE - TWO WAY ROAD INTERSECTION MARKING SECOND PHASE

