

29 May 2019

Paul McBeth
 BusinessDesk Chief Reporter
paul@businessdesk.co.nz

Ref: OIA-5094

Dear Paul

Request made under the Official Information Act 1982

Thank you for your email of 7 May 2019 requesting the following information under the Official Information Act 1982 (the Act):

Can I please lodge a formal request for a list of all variations to the Transmission Gully PPP contract, including the date of the variation?

The Transmission Gully (TG) Public Private Partnership (PPP) Project Agreement does not provide for variations but includes a process for a change to the Project Agreement by way of a Change Notice (either non-Material or Material).

All changes that have been made to the Transmission Gully PPP contract are outlined in the table below.

Change	Description of Change	Date of Change	Value of Change
Non-Material Change prior to Works Completion – Bridge 16 James Cook Interchange	Bridge 16 redesigned to carry TG over the local road.	30/06/2016	Nil
Non-Material Change prior to Works Completion – Crest Curve between Bridge 19 and Bridge 20	Alteration to the horizontal and vertical alignment of the TG main alignment to facilitate a more straight-forward launching construction methodology.	30/06/2016	Nil
Non-Material Change prior to Works Completion – Bridge 19 Pier Material	Change in the pier material from steel to reinforced concrete.	30/06/2016	Nil
Non-Material Change prior to Works Completion – Bridge 20 Pier Material	Change in the pier material from steel to reinforced concrete.	30/06/2016	Nil

Change	Description of Change	Date of Change	Value of Change
Non-Material Change prior to Works Completion – Accelerometer Locations	Change in the locations of three of the four accelerometers to respond to the final road alignment.	30/06/2016	Nil
Underpass Pre-Agreed Modification Agreement	Removal of an underpass (Bridge 10) and associated internal access track	02/04/2016	\$940,000 (Reduction)
Material Change – Deletion of SH58 Weigh Facility	Removal of the SH58 Weigh Facility from the TG PPP Project scope.	Yet to be confirmed	To be agreed
Material Change – ConstructSafe	The addition of ConstructSafe competency assessment as a TG project requirement.	Yet to be confirmed	To be agreed

I trust this information fulfils your request.

If you would like to discuss this reply with the NZ Transport Agency, please contact Jasmine Higginson at jasmine.higginson@nzta.govt.nz or by phone on (04) 903 2315.

Yours sincerely



Karen Boyt
Acting Senior Manager, Project Delivery